COMPLETION REPORT

1	Name of the work	Improvements to Footpath 8th, 7th cross roads of 3rd main road, in ward no 13 in Shettyhalli Sub-Division.
2	Sanctioned Estimate No. & Date	CE/D2/AS/~~55~~/14-15 dt 29/10/2014
3	Head of Account which is chargeable	Programme works year 2014-15
4	Instrument Order NO. & Date	GE/DD/20/339/14-15 Date-31-3-2015
5	Name Of Contractor	Sri. B UMESH, No. 127, 3rd Cross, Ramaiah Enclvave, Bangalore-560073.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	3425/14-15
8	Check Measurement of the Asst	3425/15 to 419
9	Name of the office/official in charge of the work	Shettyhalli sub division Dasarahalli division
10	a) Asst. Eng/junior Eng	G-Nagabhushan
	b) Asst. Exe Engineer	B.L. Jayalingappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15-00 Lacks	14,01,803/—	—	Rs 288/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

31/8/15
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT EXECUTIVE ENGINEER
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ
ನಂ.೩೦ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರ